

KARNATAKA HOUSING BOARD**225 HOUSING SCHEMES****DETAILS OF ONGOING PROJECTS**

SL NO	PLACE	CONTRACT AMOUNT (RS IN LAKHS)	PROJECT COST (RS IN LAKHS)	CONTRACTOR	LAND EXTENT (A-G)	TOTAL PROPERTIES	SITES	HOUSES	EXPENDITURE (RS IN LAKHS)
1	2	3	4	5	6	7	8	9	10
1	Proposed construction of LIG high rise apartments at Suryanagar Ph-I	2297.00	3400.00	M/s. Prathyusha Shipping Associates Pvt, Ltd,	5.00	192	0	192	2134.00
	Proposed construction of MIG high rise apartments at Suryanagar Ph-I	3958.00	5800.00	M/s. Prathyusha Shipping Associates Pvt, Ltd,		192	0	192	3625.00
2	CHS at Gokak II Phase	558.00	1280.00	Sri. RD Kittur	9.15	153	123	30	250.00
3	Sites & Services scheme at Chikkabadawadi in Hungund Bagalkot district.	1363.00	2600.00	M/s. SMD Engineers	39.07	576	576	0	0.00
GRAND TOTAL		8176.00	13080.00		53.22	1113	699	414	6009.00

KARNATAKA HOUSING BOARD

225 HOUSING PROJECTS

DETAILS OF COMPLETED PROJECTS

SL NO	PLACE	DISTRICT	EXTENT OF LAND IN ACRES	TOTAL PLOTS	SITES	HOUSES	PROJECT COST IN LAKHS	PROJECT START DATE	PROJECT END DATE
2011-12									
1	CHS at Bydagi	Haveri	19	286	256	30	1101.00	22.08.2010	31.03.2012
TOTAL			19	286	256	30	1101.00		
2012-13									
2	Basavanakudchi phase II	Belgaum	20	271	196	75	1770.00	11.05.2011	03.09.2012
3	Proposed Construction of 10 LIG & 10 MIG houses at Idenahally -Tiptur in Tumkur district	Tumkur	0	20	0	20	290.00	15.11.2011	18.03.2013
TOTAL			20	291	196	95	2060.00		
2013-14									
4	Mahalbagayath	Bijapur	0	100	0	100	3578.72	20.02.2012	06.06.2013
5	CHS at Gaddanakeri	Bagalkot	17.31	279	254	25	1024.00	09.05.2011	20.08.2013
6	CHS at Shorapur 2nd Phase	Yadgir	21.87	331	301	30	1300.00	07.07.2011	30.08.2013
7	Development works at Benakanahalli	Belgaum	73.13	0	0	0	400.00	22.07.2012	25.02.2014
TOTAL			112	710	555	155	6302.72		
2014-15									
8	Chincoli	Gulbarga	11.20	190	190	0	638.00	01.11.2013	10.05.2014
9	Therakamabi, Gundlupet	Chamarajnaragar	15.02	227	227	0	770.00	19.09.2013	30.07.2014
TOTAL			26.22	417	417	0	1408.00		
2015-16									
10	Development work at Kasaba-II Bijapur	Bijapur	0.00	0	0	0	1322.00	19.08.2014	18.05.2015
	CHS at Bijapur blk-II		175.15	4061	3996	52	10375.00	15.05.2011	13.02.2015
	CHS at Bijapur blk-I		99.20			13	4801.00	15.05.2011	13.02.2015
11	Composite Housing Scheme at Huskur	Bangalore	28.60	172	88	84	4102.00	03.10.2011	15.09.2015
12	Talikote Phase II	Bijapur	26.00	378	323	55	1855.00	23.06.2011	04.07.2014
TOTAL			328.95	4611	4407	204	22455.00		
2016-17									
13	Formation of 18 mtrs road between KHB layout at K.R. Pet and K.R. Pet Channarayapatna main road and Construction of main entrance arch for Karnataka Housing Board layout at K.R. Pet	Mandya	0.00	0	0	0	285.00		
14	Composite Housing Scheme at Ranebennur Phase-2	Haveri	70.48	983	963	20	4148.00		30.06.2016
15	Housing scheme at Panjanahalli, Gundlupet	Chamarajanagara	71.26	1230	1230	0	4500.00		15.11.2016
16	Composite Housing Scheme at yaradhakatte, Hiriyur taluk, Chitradurga district.	Chitradurga	28	368	343	25	1273.00	28.10.2011	02.07.2016
TOTAL			169.74	2581	2536	45	10206.00		
2017-18									
17	CHS at Amargol Phase-II	Dharwad	109.53	1227	1180	47	4800.00	20.07.2011	13.04.2017
	Proposed construction of additional 200 houses & external electrification at Amargol 1st phase in Dharwad district.	Dharwad		200	0	200	5750.37	02.11.2014	13.04.2017
18	Composite Housing Scheme at Koppal Phase-2	Koppal	46.29	667	633	34	2597.00	17.12.2012	15.05.2016
19	site & services scheme at Kadur	Chikkamagalur	67.27	983	983	0	3500.00	18.09.2014	05.10.2017
20	Housing Scheme at Pavagada	Tumkur	24.50	426	406	20	1600.00	05.11.2014	30.11.2016
21	CHS at Suryanagar phase-II Block-V	Bangalore (U)	86.15	910	864	46	45180.00	05.10.2010	31.05.2013
	CHS at Suryanagar phase-II Block-VI		110.12	1275	1229	46		15.09.2010	31.05.2013
	Suryanagar phase-II Block-VII		80.33	741	691	50		20.09.2010	31.05.2013
	CHS at Suryanagar phase-II Block-VIII		76.24	906	851	55		25.09.2010	31.05.2013
	CHS at Suryanagar phase-II Block-IX		90.01	1287	1248	39		17.09.2010	31.05.2013

SL NO	PLACE	DISTRICT	EXTENT OF LAND IN ACRES	TOTAL PLOTS	SITES	HOUSES	PROJECT COST IN LAKHS	PROJECT START DATE	PROJECT END DATE	
22	Sites & Services scheme at Sattur phase-II , Dharwad district.	Dharwad	103.15	1557	1557	0	52.00	24.12.2012	30.06.2017	
	Proposed site & services scheme at Phase-III and development of approach road at Sattur phase-I in dharwad		12.93	753	753	0	2600.00	01.10.2014	22.08.2017	
23	Proposed Composite Housing scheme at Nanjanagodu Chamalapura, Mysore district.	Mysore	66	855	835	20	5968.00	08.11.2012	31.01.2018	
24	Composite Housing Scheme at Andhral village, Bellary taluk, Bellary dist	Bellary	38.55	498	473	25	3507.80	29.09.2015	31.03.2017 (Charging date-17)	
25	Composite Housing Scheme at Nayakan	Chitradurga	50.00	718	709	9	1870.00	24.04.2012	13.12.2017	
TOTAL			960.72	13003	12412	591	77425.17			
2018-19										
26	Proposed CHS at Suryanagar Ph-III of Block-I at Jigala in Anekal taluk.	Bangalore	102.06	851	751	100	52875.00			
	Proposed CHS at Suryanagar Ph-III of Block-II at Jigala in Anekal taluk.		108.20	1079	979	100				
	Development of 7.4 Acres of land in block - 2, Phase III of Suryanagar			183	183	0				
	Proposed CHS at Suryanagar Ph-III of Block-III at Jigala in Anekal taluk.		118.87	1406	1306	100				
	Development of 6.85 Acres of land in block - 3, Phase III of Suryanagar			78	78	0				
	Providing UGD and allied road works to adigondanahalli village at Attibele hobli, Anekal taluk in Bengaluru Urban district.									
	Providing UGD and allied road works to Yadavanahalli village at Attibele hobli, Anekal taluk in Bengaluru Urban district.									
	Providing UGD and allied road works to Jigala village at Attibele hobli, Anekal taluk in Bengaluru Urban district.									
	Proposed CHS at Suryanagar Ph-III of Block-IV at Jigala in Anekal taluk.		80.07	550	500	50				
	Proposed development additional land in Block-IV Suryanagar Ph-III,			105	105	0				
	Construction of 3.0 MLD STP in Blk-1 & 3 & 4.0 MLD STP in Blk-4 of S. nagar Ph-III			0						
	Proposed CHS at Suryanagar Ph-III of Block-V at Jigala in Anekal talluk.		102.77	330	310	20				
	Development of 52 Acres of land in block - 5, Phase III of Suryanagar			950	950	0				
	Proposed CHS at Suryanagar Ph-III of Block-VI at Jigala in Anekal talluk.		131.10	1500	1440	60		23263.00		
	Arranging power Supply to Suryanagar 3rd phase, Bangalore									
	Providing nos of 11 KV feeder line in Block-6 of Suryanagar phase-3									
	Proposed CHS at Suryanagar Ph-III of Block-VII at Jigala in Anekal talluk.		66.56	859	819	40				
	Proposed formation new road & development works at suryanagar Phase II, Block-VII			12	12	0				
	Proposed CHS at Suryanagar Ph-III of Block-VIII at Jigala in Anekal talluk.		140.63	865	820	45		38132.00		
	Proposed development additional sites in Block-VIII Phase-III suryanagar			626	626	0				
Proposed CHS at Suryanagar Ph-III of Block-IX (N-E) at Jigala in Anekal talluk.	141.76	1528	1383	145						
Proposed development additional sites in Block-IX Phase-III suryanagar		270	270	0						
Providing 2 nos of 11 KV feeder line in Block-6 of Suryanagar phase-3										

SL NO	PLACE	DISTRICT	EXTENT OF LAND IN ACRES	TOTAL PLOTS	SITES	HOUSE S	PROJECT COST IN LAKHS	PROJECT START DATE	PROJECT END DATE
27	CHS at Muddapura and Kakaramanahalli Bidadi Hobli, Ramanagar dist.	Ramanagar	99.35	1018	1009	9	9890.00		
	Site & service Scheme @ Borehalli Block-II		82.08	1130	1130	0	8481.00		
	Site & service Scheme @ Borehalli Block-III		79.28	966	966	0	8560.00		
	Site & service Scheme @ Kakaramanahalli Block-IV		96.39	1109	1109	0	10186.42		
	Site & service Scheme @ Kakaramanahalli Block-V		110.12	1061	1061	0	10997.02		
	Proposed development works including development of Kakaramanahalli, Borehalli villages, construction of 10 MLD STP [SBR Technology. Tertiary], laboratory and office building at Sri Nethaji Subhash ChandraBose layout Bidadi, Ramnagar District		0.00	0	0	0	3902.67		
28	CHS at Gunalli	Bidar	49.39	745	717	28	2018.00		
29	Composite Housing Scheme at Illavala Pkg-I	Mysore	136.00	6509	6302	207	19307.64		
	Composite Housing Scheme at Illavala Pkg-II		126.66				16070.34		
	Composite Housing Scheme at Illavala Pkg-III		87.23				14562.64		
	Composite Housing Scheme at Illavala Pkg-IV		69.00				9021.00		
30	Development of sites & services in 20 acres of land of nala development in sy, No 54, 54/P , p4 and others of Kalluru Naganahalli		20.00	0	0	0	3000.00		
31	CHS at Hiremalligewada	Dharwad	57.65	4066	3894	52	2900.00		
	Composite Housing Scheme at Hiremalligewads Block-II		71.60			20	5857.00		
	Composite Housing Scheme at Hiremalligewads Block-III		60.30			40	4513.00		
	Composite Housing Scheme at Hiremalligewads Block-IV		98.70			60	7769.00		
32	Proposed site & services scheme at Gamanagatti Phase-III in Dharwad		65.63	588	588	0	5000.00		
33	CHS at Mahalabagayath Phase-I	Bijapur	170.00	1479	1379	100	9000.00		
34	CHS at Babaleshvara		23.11	372	372	0	1241.00		
35	Composite Housing Scheme at Muddebihal		67.05	1007	977	30	3730.00		
	Work of raising main at Muddebihal								
36	CHS at Gulbarga (Shiekroza)	Gulbarga	25.00	832	0	832	13685.00		
	CHS at Kalaganur Kushnur phase-I		84.23	936	796	140	5055.00		
	Construction of Composite Housing Scheme at Kalaganur Kusnur Phase-II, Pkg-I		104.80	3205	3205	0	6000.00		
	Construction of Composite Housing Scheme at Kalaganur Kusnur Phase-II, Pkg-II		74.14			0	4886.00		
	Construction of Composite Housing Scheme at Kalaganur Kusnur Phase-II, Pkg-III		61.13			0	4172.00		
	Proposed development of 12 acres 29 guntas land and formation of approach from sedam road to K H B colony, Kalagnur Kushnur		12.73			100	100	0	985.00
37	Composite Housing Scheme Challakere	Chitradurga	126.00	2801	2783	18	5151.00		
38	Development works in Kundwad Phase-I including laying water supply and STP at Davanagere district.	Davanagere	11.63	9	9	0	1600.00		
	Development of 13 Acres and 12 Acres 26.5 Guntas at Kundawada Phase-II in Davanagere	Davanagere	25.66	487	487	0	950.00		
39	CHS at Manvi	Raichur	82.22	1208	1137	71	4310.00		
TOTAL			3169.10	40820	38553	2267	317070.73		
GRAND TOTAL			4806.367	62719	59332	3387	438028.620		